BRUHATH BANGALORE MAHANAGARA PALIKE

PROJECT DIVISION-YALAHANKA

Name of Work:Improvments to Tiolet in Ward No 08 Kodigehalli

Job Code :-

Name of Agency :- M/s KRIDL

Bill No :1st and Final Bill

BAR CHART

Sl. No.	Description of Item	Unit	BOQ	Qty Executed	Percentage Completed
1	KSRRB M300-1. Earth work excavation by manual means in ordinary soil involving an average horizontal throw upto 2 meters and an average lift upto 0.5m, excavated surface levelled and sides neately dressed, the disposed	Cum	610.20	609.64	99.91%
2	KSRB 4-1.2: Providing and laying in position plain cement concrete of mix 1:3:6 with OPC cement @ 220kgs, with 40mm and down size graded granite metal coarse aggregates @ 0.892 cum and fine aggregates @ 0.465	Cum	56.10	56.10	100.00%
3	Providing and laying plain/reinforced cement concrete for side drains using M20 nominal mix concrete with OPC at 300 kgs. with 20mm and down size granite metal coarse aggregates at 0.69 cum and fine aggregates at 0.43 cum	Cum	110.23	110.23	100.00%
4	KSRB - 4.9.2: Providing TMT steel Fe500 reinforcement for R.C.C work including straightening, cutting, bending, hooking, palcing in position, lapping and / or welding wherever required, tying with binding wire and	Tonne	6.61	6.61	99.94%
5	Providing and fixing RCC Precast cover slab of 100mm thick for drain in cement concrete M20 using graded granite jelly 20mm and down size with steel reinforcement, including form work, lift charges, curing and concrete	Sq-m	176.85	176.67	99.90%
6	Providing granite Slabs of Selected quality roughly dressed and fixed in cement mortor (1:6) including fixing curing etc,. Complete. 10cms thick (P.No.25, I.No.5.31.2 of PW, P&IWTD SR 2016-17)	Sq-m	73.00	72.08	98.74%

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner